EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of borewells and providing pipeline in ward no:03
2	Amount of work portion	
3	Estimated Cost	20.00
4	Name of Contractor	Sri S Somashekhar
5	Agreement no	
6	No and date under which work order issued	No BBMP/EE/Ynk.D/EPMT-01/W.O/105/2020-21, dt:17/08/2020
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	14/11/2020
9	Date of receipt of application in the Sub Division office	14/11/2020
10	Extension granted if any	Do to covid-19 effect
	I	Labourers are not available
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	25%
12	Work carried out during 1st extension	75%

13	Work carries out during 2nd extension	
14	Time now applied for	107 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	— Nil —
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Impose penalty @ Rs 25/- day.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ